

# Site Sign-Off Checklist

---

Checklist Type: Joinery

Project Name / Block: abinash

Apartment / Unit: jshg

Date of Inspection: 2025-05-15

Subcontractor Name: khdvhkfbvk

CH Foreman: hdfgvikegui

## Checklist Items

- ☐ Entrance door installed, plumb, and square
- ☒ Fire rating label visible and undamaged
- ☒ Intumescent seals fitted correctly (frame or door as required)
- ☒ Gap tolerances compliant and packers fitted correctly
- ☐ Door closes fully and latches without resistance
- ☐ Door furniture/ironmongery fitted to spec
- ☒ Entrance door liner installed straight and securely fixed
- ☐ Pod door flat liner fitted correctly and square
- ☒ Internal doors installed correctly with consistent gaps
- ☐ Hinges, handles, and latches fitted securely
- ☐ Skirting fitted tight to wall, level, and flush
- ☐ Joints (mitres, scribes) tight and filled where required
- ☐ Fixings fitted neatly
- ☒ Architraves fitted tight to frame and wall

- ✗ Consistent margins and clean mitres
- ✗ No gaps, damage, or poor cuts visible
- ✓ Correct type and size of thresholds installed
- ✓ Fitted level and securely fixed
- ✗ No sharp edges, trip hazards, or gaps
- ✗ Doorstops fitted correctly
- ✓ All ironmongery installed to spec
- ✗ Function tested – doors open, close, and latch smoothly with receivers adjusted
- ✗ No missing screws or loose components
- ✓ Damaged/missing components reported
- ✗ Area left tidy and safe
- ✗ Installation ready for inspection/handover

Subcontractor Signature:

A handwritten signature in black ink, appearing to read 'Abingth'.